



# ANIMAS RIVER TRAIL + OXBOW PARK WORK SCHEDULE: WEEK OF JUNE 10, 2019

## ART North Extension + Oxbow Park River Access project tasks will include:

*Scott Chism*  
[scott.chism@durangogov.org](mailto:scott.chism@durangogov.org)  
office - 375-7385  
cell - 764-0948

*Lee Petty*  
[lee.petty@durangogov.org](mailto:lee.petty@durangogov.org)  
office - 375-7386  
cell - 764-5589

- \* Trail corridor is closed to public access during construction from Animas City Park to Oxbow Park. River access at Oxbow Park is closed to public access due to high water of the Animas River. Please stay out of the work area for your own safety and the safety of the construction personnel;
- \* Work hours will be Monday through Friday 7am to 7pm in accordance with City of Durango municipal code. No Saturday work will occur this week.
- \* Relocation/reconstruction of sanitary sewer line south of East 36<sup>th</sup> Street will continue through June 18;
- \* Placement of concrete bikeway in the vicinity north of 4000 Silverton Street will begin later this week.
- \* Preparation / construction of concrete footer for concrete retaining walls between Animas City Park and East 36<sup>th</sup> Street is underway. Work on concrete retaining walls will continue through late August;
- \* Continue with installation of electrical conduit within trail corridor near north end of Silverton Street. Work on electrical conduit work will continue through the last week of June;
- \* Continue with trail sub-grade preparation progress between north end of Silverton Street and Oxbow Park;
- \* LPEA will continue electrical conduit installation through June 13. Following electrical conduit installation, LPEA will progress with installation of new primary electrical wiring for street light relocation and adjusted electrical services. LPEA utility work is occurring between 3577 Silverton Street and 3700 Silverton Street;
- \* Construction work shutdown at Oxbow Park from May 15-July 5 for Southwest Willow Flycatcher nesting study;