

Santa Rita Water Reclamation Facility Construction Timeline

Groundbreaking: May 2017

Completion: Summer 2019

2017	2018	2019
<ul style="list-style-type: none">✓ Contractor offices installed✓ Project permits completed✓ Demo of Administration Building completed✓ Excavation of Aeration Basins begins✓ Excavation of Aeration Basins completed✓ First major concrete pour✓ Anaerobic Digester excavation start✓ Dewatering Building start construction	<ul style="list-style-type: none">✓ Blower/Chemical Building structure complete✓ Aeration Basin concrete completed✓ Primary Clarifier covers installed✓ Aeration Basins operational✓ Demo of existing Aeration Basins✓ Demo of sludge storage building	<ul style="list-style-type: none"><input type="checkbox"/> Primary Clarifier Odor Control operational<input type="checkbox"/> Dewatering Building operational<input type="checkbox"/> Anaerobic Digester and Support Building operational<input type="checkbox"/> UV Building operational<input type="checkbox"/> Demo of UV Building<input type="checkbox"/> Secondary Clarifiers 3 and 4 operational✓ Treatment Complex work completed<input type="checkbox"/> Headworks operational<input type="checkbox"/> Demo of existing Headworks<input type="checkbox"/> Secondary Clarifiers 1 and 2 operational<input type="checkbox"/> Paving<input type="checkbox"/> Project Complete

